2020 Infrastructure: Mechanical

December 2021

STATUS AT A GLANCE

Legend:	_
	As planned: no concerns
	Caution: requires attention
	Impacts: impacts occurring

	As Planned	Caution	Impacts
Budget	Х		
Equity	N/A*		
Schedule	х		
Overall	Х		

BUDGET

	BUD	GET	FUNI	DING	PROG	GRESS	FORECAST		
	Original Budget	Current Budget	Bond Funds	Other Funds	Actuals To Date	Additional Encumbered	Estimate At Completion	Over/Under	
Unallocated Funds	75,000,000	74,916,280	74,916,280	-	-	-	-	(74,916,280)	
2020 Bond Mech Assess - 5626	-	83,720	83,720	-	63,000	6,800	83,720	-	
Bridger-Mech Upgrades-5827	-	-	-	-	-	-	7,342,502	7,342,502	
Kelly-Mech Upgrades-5828	-	-	-	-	-	-	9,434,661	9,434,661	
Lent-Mech Upgrades-5829	-	-	-	-	-	-	11,713,089	11,713,089	
2020 Mechanical Totals		75,000,000	75,000,000	-	63,000	6,800	28,573,972	(46,426,028)	

EQUITY* Percent of payments made to Certified owned businesses, percent of labor hours of apprenticeable trades; cumulative

	MBE	WBE	SDVBE	ESB	N-C	TOTAL	goal	MIN	goal	FEM	goal	APPR	req
Consultants	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	18%						
Contractors	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	0.00%	#DIV/0!	18%						
Overall	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	18%						
Workforce								#DIV/0!	25%	#DIV/0!	14%	#DIV/0!	20%

*There is no equity data to report yet for these projects.

2020 Infrastructure: Mechanical December 2021

PPS Team Leads: Steve Simonson, Clark Ide Number of Completed Projects: 0 Number of Active Projects: 4

SCHEDULE

	2021						2022									
PROJECT	AUG	SEP	ОСТ	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	ОСТ	NOV
2020 Bond Mech Assess - 5626					\bigstar											
Bridger-Mech Upgrades-5827					$\overrightarrow{\mathbf{x}}$											
Kelly-Mech Upgrades-5828																
Lent-Mech Upgrades-5829					$\overrightarrow{\mathbf{x}}$											
Baseline		Planning					Design			Construc	tion					

PROJECT NOTES

Progress:

- Design teams have been solicited and selected for summer 2022 mechanical projects

- Summer 2022 mechanical projects will address schools with mechanical system failures that require urgent attention

Accomplishments:

- Design contracts are on Board agendas for approval of execution shortly

Risks:

- There is major concern regarding contractor availability and material/equipment procurementn due to the continued pandemic.