

## Health &amp; Safety Funding Allocation

July 2021

	Total Funds	Spent To Date	Balance	Unalloc Balance
<b>Bond Fund Category: DS001 - Accessibility</b>	<b>9,200,000</b>	<b>8,926,008</b>	<b>273,992</b>	<b>Accessibility</b>
<i>Project Name: 2017 Bond Program</i>	22,885	-	22,885	22,885
Project Name: GROUP 3 (IP 2017)	3,593,412	3,417,799	175,613	
Project Name: Harrison Park - Partial Re-Roof-Bond - 5321 - FY20	45,000	45,000	0	
Project Name: Multiple Sites - 2018-2019 Middle School Conversions - 4586-FY18	4,411,028	4,360,010	51,018	
Project Name: Ockley Green - Partial Re-Roof-Bond - 5322 - FY20	45,000	45,000	-	
Project Name: Rigler - Health & Safety Improvements-Bond - 5029 - FY19	1,037,675	1,013,199	24,476	
Project Name: Woodlawn - Partial Re-Roof-Bond - 5323 - FY20	45,000	45,000	-	
<b>Bond Fund Category: DS002 - Asbestos Remediation</b>	<b>11,040,000</b>	<b>5,116,387</b>	<b>5,923,613</b>	<b>Asbestos</b>
<i>Project Name: 2017 Bond Program</i>	4,632,653	-	4,632,653	4,632,653
Project Name: Beaumont - 2020 Asbestos Abatement-Bond - 5373 - FY20	243,041	169,985	73,056	
Project Name: Capitol Hill - 2020 Asbestos Abatement-Bond - 5275 - FY20	113,922	90,084	23,838	
Project Name: Chapman - 2020 Asbestos Abatement-Bond - 5377 - FY20	109,831	89,983	19,848	
Project Name: Gray - 2021 Asbestos Abatement-Bond - 5673	146,559	-	146,559	
Project Name: GROUP 3 (IP 2017)	66,361	66,361	-	
Project Name: GROUP 4 - ASBESTOS	1,392,403	1,392,403	-	
Project Name: Harrison Park - Copy Room-Abate Asbestos Tile - 4664 - FY18	10,185	10,185	-	
Project Name: Harrison Park - K Classrooms-Abate Asbestos from floor tiles - 4441 - FY18	24,009	24,009	-	
Project Name: Hosford - 2020 Asbestos Abatement-Bond - 5363 - FY20	253,168	199,986	53,182	
Project Name: Hosford - 2021 Asbestos Abatement-Bond - 5671	144,616	723	143,893	
Project Name: Hosford - Wood Shop Floor-Asbestos - 4573 - FY18	41,523	41,523	-	
Project Name: Jackson - Health & Safety Improvements-Bond - 5030 - FY19	-	-	-	
Project Name: Jefferson - 2021 Asbestos Abatement-Bond - 5672	43,109	-	43,109	
Project Name: Lane - 2020 Asbestos Abatement-Bond - 5361 - FY20	134,159	89,849	44,310	
Project Name: Multiple Sites - 2018-2019 Middle School Conversions - 4586-FY18	658,511	638,502	20,009	
Project Name: Multiple Sites - Asbestos Bond Projects-2018-19 - 4923 - FY19	1,254,069	1,254,069	-	
Project Name: Multiple Sites - Asbestos Bond Projects-2019-20 - 4924 - FY20	100,000	45,128	54,872	
Project Name: Multiple Sites - Asbestos Bond Projects-2020-21 - 4925 - FY21	233,410	117,213	116,198	
Project Name: Multiple Sites - Floor Replacement-Bond Compensible - 4565 - FY18	101,044	101,044	-	
Project Name: Rigler - 2020 Asbestos Abatement-Bond - 5369 - FY20	232,747	177,837	54,910	
Project Name: Stephenson - 2020 Asbestos Abatement-Bond - 5362 - FY20	189,289	150,288	39,001	
Project Name: Vernon - 2020 Asbestos Abatement-Bond - 5374 - FY20	100,005	74,708	25,297	
Project Name: Vernon - 2021 Asbestos Abatement-Bond - 5675	111,813	-	111,813	
Project Name: Vestal - 2020 Asbestos Abatement-Bond - 5367 - FY20	214,550	181,485	33,065	
Project Name: Winterhaven - 2021 Asbestos Abatement-Bond - 5676	229,746	-	229,746	
Project Name: Woodstock - 2020 Asbestos Abatement-Bond - 5368 - FY20	250,664	192,408	58,256	
Project Name: Woodstock - Hallway-Abate and replace floor tiles - 4738 - FY18	8,614	8,614	-	
<b>Bond Fund Category: DS003 - Fire Sprinkler/Alarms</b>	<b>19,564,225</b>	<b>17,794,649</b>	<b>1,769,576</b>	<b>Fire Sprink/Alarm</b>
<i>Project Name: 2017 Bond Program</i>	1,023,905	-	1,023,905	1,023,905
Project Name: Chapman - Re-Roof - Bond Funded - 4671 - FY18	-	-	-	
Project Name: GROUP 2 - Fire Alarm / Sprinkler	4,142,986	4,048,504	94,482	
Project Name: GROUP 3 (IP 2017)	4,361,785	4,361,060	725	
Project Name: Jefferson - Fire Sprinkler Upgrades-Bond - 5053 - FY19	1,139,496	1,139,496	-	
Project Name: Multiple Sites - Fire Alarm Equipment Purchase - FY15/16/17/18 - X0114	46,523	46,523	-	
Project Name: Multiple Sites - Fire Alarm Upgrades-North Group 1 - 5211 - FY20	1,952,500	1,780,913	171,587	
Project Name: Multiple Sites - Fire Alarm Upgrades-North Group 2 - 5212 - FY20	1,955,500	1,844,959	110,541	
Project Name: Multiple Sites - Fire Alarm Upgrades-South Group 3 - 5213 - FY20	1,539,763	1,384,827	154,936	
Project Name: Multiple Sites - Fire Alarm Upgrades-South Group 4 - 5214 - FY20	1,880,441	1,703,198	177,243	
Project Name: Rigler - Health & Safety Improvements-Bond - 5029 - FY19	1,521,325	1,485,169	36,156	

## Health &amp; Safety Funding Allocation

July 2021

	Total Funds	Spent To Date	Balance	Unalloc Balance
<b>Bond Fund Category: DS004 - Lead Paint Stabilization</b>	<b>14,724,624</b>	<b>2,014,441</b>	<b>12,710,184</b>	<b>Lead Paint</b>
<i>Project Name: 2017 Bond Program</i>	3,790,587	-	3,790,587	3,790,587
Project Name: Multiple Sites - Lead Paint Abatement - BOND - 5466	4,100,000	1,168,894	2,931,106	
Project Name: Multiple Sites - Lead Paint Abatement - Emergency Declaration - 4284 - FY17	395,243	395,243	-	
Project Name: Multiple Sites - Lead Paint Abatement - Fund 423 - 4493 -FY17	438,795	438,795	-	
Project Name: Multiple Sites - Lead Painting-Bond-ASA - 5550	1,500,000	-	1,500,000	
Project Name: Multiple Sites - Lead Painting-Bond-First Cascade - 5552	1,500,000	-	1,500,000	
Project Name: Multiple Sites - Lead Painting-Bond-Fulcrum - 5551	1,500,000	-	1,500,000	
Project Name: Multiple Sites - Lead Painting-Bond-PaclndPaint - 5495 - FY21	1,500,000	11,509	1,488,491	
Project Name: Woodstock - Hallway-Abate and replace floor tiles - 4738 - FY18	-	-	-	
<b>Bond Fund Category: DS005 - Radon Mitigation</b>	<b>1,036,035</b>	<b>158,713</b>	<b>877,322</b>	<b>Radon</b>
<i>Project Name: 2017 Bond Program</i>	877,322	-	877,322	877,322
Project Name: Lent - Radon Mitigation - 4344 - FY17	38,938	38,938	-	
Project Name: Marysville - Radon Mitigation-Rms 137-138-139 - 4939 - FY20	8,901	8,901	-	
Project Name: Multiple Sites - Radon Mitigation - 4609 - FY18	110,875	110,875	-	
<b>Bond Fund Category: DS006 - Roof Improvements</b>	<b>56,264,213</b>	<b>51,765,591</b>	<b>4,498,872</b>	<b>Roof</b>
<i>Project Name: 2017 Bond Program</i>	3,177,562	-	3,177,562	3,177,562
Project Name: Chapman - Re-Roof - Bond Funded - 4671 - FY18	4,041,707	4,036,707	5,000	
Project Name: Duniway - Re-Roof-Bond Funded - 5420 - FY21	602,038	340,224	261,814	
Project Name: GROUP 3 (IP 2017)	10,648,856	10,513,057	135,799	
Project Name: Harrison Park - Partial Re-Roof-Bond - 5321 - FY20	2,706,674	2,701,674	5,000	
Project Name: Hayhurst - SRGP-Bond - 5028 - FY19	1,771,845	1,603,352	168,493	
Project Name: Jackson - Health & Safety Improvements-Bond - 5030 - FY19	3,972,722	3,964,071	8,651	
Project Name: Kelly - Partial Re-Roof-Bond - 5319 - FY20	1,718,158	1,649,098	69,059	
Project Name: Lee - Roof Repair - 4497 - FY18	96,750	97,000	-	
Project Name: MLC - Re-Roof-Bond Funded - 5422 - FY21	576,285	422,584	153,701	
Project Name: Mt Tabor - Partial Re-Roof-Bond - 5320 - FY20	3,022,689	3,022,689	-	
Project Name: Multiple Sites - 2018-2019 Middle School Conversions - 4586-FY18	3,781,759	3,781,759	-	
Project Name: Multiple Sites - Health & Safety Group 1 Design - 5153 - FY20	803,999	751,521	52,478	
Project Name: Multiple Sites - Health & Safety Group 2 Design - 5154 - FY20	1,164,931	1,146,401	18,530	
Project Name: Ockley Green - Partial Re-Roof-Bond - 5322 - FY20	2,136,848	1,912,686	224,162	
Project Name: Rieke - Re-Roof-Bond Funded - 5423 - FY21	367,693	254,483	113,210	
Project Name: Rigler - Health & Safety Improvements-Bond - 5029 - FY19	7,258,000	7,167,086	90,914	
Project Name: Sitton - Health & Safety Improvements-Bond - 5027 - FY19	6,746,662	6,744,662	2,000	
Project Name: Woodlawn - Partial Re-Roof-Bond - 5323 - FY20	1,669,036	1,656,536	12,500	
<b>Bond Fund Category: DS007 - Security Improvements</b>	<b>9,322,221</b>	<b>7,414,769</b>	<b>1,907,452</b>	<b>Security</b>
<i>Project Name: 2017 Bond Program</i>	785,750	-	785,750	785,750
Project Name: Creative Science - ADA Accommodation-Access Control - 5049 - FY20	12,855	12,855	-	
Project Name: Jefferson - Camera-Pull Stations - 4528 - FY17	30,859	30,859	-	
Project Name: Multi-2018-4675-Bond-Security-PKG1 FY18-19	2,512,541	1,831,401	681,141	
Project Name: Multi-2018-5025-Bond-Security-PKG2-FY19	2,419,821	2,017,480	402,341	
Project Name: Multi-2018-5026-Bond-Security-PKG3-FY19	3,256,981	3,256,981	-	
Project Name: Multiple Sites - 2018-2019 Middle School Conversions - 4586-FY18	303,414	265,194	38,220	
<b>Bond Fund Category: DS008 - Water</b>	<b>24,948,682</b>	<b>4,584,007</b>	<b>20,364,675</b>	<b>Water</b>
<i>Project Name: 2017 Bond Program</i>	12,159,896	-	12,159,896	12,159,896
Project Name: Multiple Sites - Drinking Fixture Replacement Program-Bid Package 31 - 5301 - FY	349,125	277,770	71,355	
Project Name: Multiple Sites - Drinking Fixture Replacemnt Prog-Bid Package 32 - 5397 - FY20	342,136	250	341,886	
Project Name: Multiple Sites - Drinking Fixture Replacemnt Prog-Bid Package 33 - 5398 - FY20	283,173	228,044	55,129	
Project Name: Multiple Sites - Drinking Fixture Replacemnt Prog-Bid Pkg 34 - 5390 - FY21	354,142	297,822	56,320	

Health & Safety Funding Allocation  
July 2021

	Total Funds	Spent To Date	Balance	Unalloc Balance
Project Name: Multiple Sites - Drinking Fixture Replacemnt Prog-Bid Pkg 35 - 5391 - FY21	355,960	340,434	15,526	
Project Name: Multiple Sites - Drinking Fixture Replacemnt Prog-Bid Pkg 36 - 5452 - FY21	363,074	203,535	159,539	
Project Name: Multiple Sites - Drinking Fixture Replacemnt Prog-Bid Pkg 37 - 5453 - FY21	357,963	182,469	175,494	
Project Name: Multiple Sites - Drinking Fixture Replacemnt Prog-Bid Pkg 38 - 5477 - FY21	384,456	350	384,106	
Project Name: Multiple Sites - Drinking Fixture Replacemnt Prog-Bid Pkg 39 - 5478 - FY21	326,040	270,796	55,244	
Project Name: Multiple Sites - Drinking Fixture Replacemnt Prog-Bid Pkg 40 - 5540 - FY21	326,040	296	325,744	
Project Name: Multiple Sites - Drinking Fixture Replacemnt Prog-Bid Pkg 41 - 5541	484,440	440	484,000	
Project Name: Multiple Sites - Drinking Fixture Replacemnt Prog-Bid Pkg 42 - 5542	464,072	422	463,651	
Project Name: Multiple Sites - Drinking Fixture Replacemnt Prog-Bid Pkg 43 - 5640	386,229	-	386,229	
Project Name: Multiple Sites - Drinking Fixture Replacemnt Prog-Bid Pkg 44 - 5641	324,442	-	324,442	
Project Name: Multiple Sites - Drinking Fixture Replacemnt Prog-Bid Pkg 45 - 5642	430,011	-	430,011	
Project Name: Multiple Sites - Lead in Water Repairs - 4517 - FY17	7,120,756	2,722,704	4,398,052	
Project Name: Multiple Sites - Lead in Water-Emergency Response - 4241 - FY16	136,727	58,675	78,053	
<b>Bond Fund Category: Management Costs</b>	<b>12,000,000</b>	<b>9,933,238</b>	<b>2,066,762</b>	
<i>Project Name: 2017 Bond Program</i>	<i>11,937,608</i>	<i>9,905,698</i>	<i>2,031,910</i>	
Project Name: Multiple Sites - Day CPM Management Services - 4610 - FY18	-	-	-	
Project Name: Creative Science - SRGP Design - 5457 - FY21 - 5457	34,852	-	34,852	
Project Name: Lent - SRGP Design - 5194 - FY20	27,540	27,540	-	
<b>Bond Fund Category: OSCIM</b>	-	-	-	<b>OSCIM</b>
<i>Project Name: 2017 Bond Program</i>	-	-	-	-
<b>Bond Fund Category: H&amp;S Unallocated</b>	-	-	-	<b>H&amp;S Unallocated</b>
	-	-	-	-
	<b>158,100,000</b>	<b>107,707,803</b>	<b>50,392,447</b>	<b>26,470,560</b>